



AGENDA

MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 6th October 2022

GENERAL SUMMARY/BACKGROUND:

Barfield Highway Change Order #9 – This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the additional water pumping effort related to the dewatering of the Pelican Canal.

Rosso Site Development obtained a dewatering permit with the East Beach Water Control District (EBWCD), the agency responsible for maintaining the Pelican Canal which crosses Barfield Highway. This permit allows the Contractor to dewater the canal for the installation of the new 84” culvert pipe.

As per Article 8 of the Permits’ Special Condition, all required canal cross sections be surveyed in order to be submitted to close out a permit. As per the Contractor, this was not originally disclosed as a requirement in the original bid documents.

Article 9 of the Permits’ Special Condition requires that an additional 12” pump be provided to maintain irrigation. The pump was separate from the well point pumping system to dewater the ground. This requirement was not included in the bid documents.

The cost for the well point pumping system was not included in the Contractor’s proposal and therefore the contractor would absorb the cost per Rosso’s means and methods of construction.

Rosso is entitled to the \$45,948.92 to provide an additional pump for the Canal bypass pumping system and cross section survey.

BUDGET IMPACT: \$45,948.92. concurrency is granted by FDOT for this funding. There are no additional days allotted for this change order.

LEGAL NOTE: N/A

STAFF RECOMMENDATION:

The Department of Community & Economic Development recommends approval of this change order #9.

ATTACHMENTS:

Change Order #9

Resolution 2022 - 44