



Community & Economic Development Department

CHANGE ORDER #9

Project: Barfield Highway Reconstruction
Date of Issuance: 07/29/2022
Owner: City of Pahokee
Project Engineer: Momentum CEI
Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01
Effective Date: 10/11/2022

Purpose of Change Order:

Barfield Highway Change Order #9– This change order is for Barfield Highway Reconstruction. The change order is for the compensation to Rosso Site Development (contractor) for the additional water pumping effort required as per the dewatering permit for work within the Pelican Canal. This permit is needed to allow the Contractor to dewater the canal for the installation of the new 84” culvert pipe.

As per the Entitlement Analysis of Robert Audette, CEI for the project, the required EBWCD permit was never disclosed in the contract bid documents. Both Article 8 and Article 9 of the Permits’ Special Condition requires that the canal cross section survey be submitted to close out the permit; and requires that an additional 12” pump be provided to maintain irrigation.

Rosso Site Development is entitled to 100% of the \$45,948.92 to provide an additional pump for the Canal bypass pumping system and the cross-section survey. Per FDOT no additional time will be allotted for Change Order.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- ☐ Unit Price
☒ Lump Sum
☐ Other _____

Increase/Decrease) in Contract Price:
\$45,948.92- cost coved by FDOT

If the change involves an increase, the amount is not to be executed without further authorization

RECOMMENDED:



ENGINEER

BY: Robert Audette, PE

(Authorized Signature)

Method of determining the change is:
Change Times:

- ☐ Contractor’s records
☐ Engineer’s records
☐ Other _____

Increase/Decrease in Contract Times:
Substantial Completion: _____ days
Ready for final payment: _____ days

If the change involves an increase, the times are not to be exceeded without further authorization.

AUTHORIZED:

City of Pahokee
OWNER

BY: _____
(Authorized Signature)