

RESOLUTION 2022 - 47

RESOLUTION OF THE CITY COMMISSION OF THE CITY OF PAHOKEE FLORIDA, FOR APPROVAL OF CHANGE ORDER NO. 12 TO RESOLUTION #2016-20 PERTAINING TO PALM BEACH COUNTY'S INTERLOCAL AGREEMENT WITH THE CITY OF PAHOKEE AND EXHIBIT "A" OF THE COORDINATION OF ROAD AND UTILITY CONSTRUCTION FOR BARFIELD HIGHWAY RECONSTRUCTION PROJECT AS SET FORTH IN EXHIBIT "A"; PROVIDING FOR AN EFFECTIVE DATE.

WHEREAS, pursuant to Resolution 2016-20 adopted by the City Commission of the City of Pahokee, Florida ("CITY") on September 14, 2016, the City and Palm Beach County Glades Utility Authority (County Resolution #2013-0094); and

WHEREAS, pursuant to Resolution 2016-, the City approved the Interlocal Agreement with Palm Beach County Water Utility Agreement funding for the reconstruction of Barfield Highway in the amount of \$1,046,389.63 to be reimbursed to the City of Pahokee for the Reconstruction of Barfield Highway and authorizes the Mayor to execute the necessary agreement; and

WHEREAS, a change order is necessary to compensate Rosso Site Development to perform and complete the work to install four line stops; and

WHEREAS, a watermain crosses Barfield Highway at station 57+90, close to structures S-128. The watermain is in direct conflict with the new 24" drainpipe. A pair of 6" line stops is needed to allow for the deflections of this existing 6" cast iron watermain under the proposed drainage pipe trunkline. After the deflection is done, the drainage work will be able to resume on this section of pipe; and

WHEREAS, another watermain at station 61+40 is also in direct conflict with the new 24" drainpipe near S-132A. The same viable solution is used with a pair of 6" line stops which will be implemented to allow the deflection of the watermain under the drain pipe; and

WHEREAS, the line stops are needed because there is not a functional valve to shut down the existing waterlines to construct the deflections; and

WHEREAS, the City Commission of the City of Pahokee finds that a Change Order is necessary to compensate the contractor in the amount of \$36,045.35 for additional work and additional two days for the performance and completion of the installation of the four new line stops; and

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF THE CITY OF PAHOKEE, FLORIDA, AS IT FOLLOWS:

Section 1. Adoption of Representations. The foregoing "Whereas" clauses are hereby ratified and confirm as being true, and the same are hereby made a specific part of this resolution.

Section 2. Authorization and Approval. The City Commission of the City of Pahokee hereby authorizes and approves Change Order #12 to perform and complete the concrete slope pavement not included in the original plan along the retaining wall of the Pelican Canal.

Section 3. Authorizing City Manager. The City Manager is hereby authorized to take all necessary and expedient action to effectuate the intent of this Resolution.

Section 4. Effective Date. This Resolution shall be effective immediately upon its passage and adoption.

PASSED and ADOPTED this _____ day of October 2022.

ATTEST

Keith W. Babb, Jr., Mayor

Tijauna Warner, CMC, City Clerk

APPROVED AS TO FORM AND LEGAL SUFFICIENCY:

Burnadette Norris-Weeks, P.A.
City Attorney

Moved By: _____

Seconded By: _____

Vote:

Commissioner Boldin	_____(Yes)	_____(No)
Commissioner Gonzalez	_____(Yes)	_____(No)
Commission Perez	_____(Yes)	_____(No)
Vice Mayor Murvin	_____(Yes)	_____(No)
Mayor Babb	_____(Yes)	_____(No)

EXHIBIT “A”

CHANGE ORDER #12