
**Water & Sewer Pipeline Relocation in Advance of
the TxDOT FM 455 Improvements**

CSJ: 0195-02-076 & 0195-02-072

CHANGE ORDER REQUEST

2/21/2023

Change Order Number	Description	Amount
	10 5th Street water repair	\$3,500.00
	10 12" casing QT	\$14,850.00
	10 Boring Adds TXDOT	\$93,448.00
	10 5th Street Leak	\$35,288.00
	10 Backcharge	\$7,200.00
	10 Rail Cost	\$24,600.00
	10 RR bore	\$14,000.00
	10 Service Bore 2"	\$4,633.00
	Grand Total	\$197,519.00

QUALITY EXCAVATION, LLC
958 US HIGHWAY 377, SUITE # 200
AUBREY, TX 76227

Project Name

Sanger FM 455 Water and Wastewater Utility Relocations

Project Number

CSJ: 0195-02-072

Date

February 23, 2023

Current Contract Amount

Requested Change Order Amount

\$3,500.00

Change order No. 10

BID ITEM	DESCRIPTION	QUANTITY	UNIT	\$/UNIT	TOTAL/EXTENSION
N/A	Night Repair 5th Street water main break	1	LS	\$3,000.00	\$3,000.00
	Traffic Control	1	LS	\$500.00	\$500.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
Total					\$3,500.00

Water main broke under 5th street south of tie in point
Crew responded after hours and excavated the main
Found electrolysis on the ductile iron pipe causing leak

Respectively Submitted

Garland Wilson

Approved

Printed

Printed _____



QUALITY EXCAVATION, LLC
958 US HIGHWAY 377, SUITE # 200
AUBREY, TX 76227

Project Name

Sanger FM 455 Water and Wastewater Utility Relocations

Project Number

CSJ: 0195-02-072

Date

February 5, 2023

Current Contract Amount

\$596,714.65

Requested Change Order Amount

\$93,448.00

Change order No. 10

BID ITEM	DESCRIPTION	QUANTITY	UNIT	S/UNIT	TOTAL/EXTENSION
12	18" Steel Casing by other than Open Cut (OTOC)				\$0.00
	bore pit extension TXDOT water at 35	40	LF	\$350.00	\$14,000.00
12	Bore pit extension TXDOT sewer at 35	30	LF	\$350.00	\$10,500.00
12	Line AA	20	LF	\$350.00	\$7,000.00
12	Line BB	20	LF	\$350.00	\$7,000.00
12	Line CC	20	LF	\$350.00	\$7,000.00
12	Line DD	20	LF	\$350.00	\$7,000.00
12	Line KK	20	LF	\$350.00	\$7,000.00
12	Line JJ	20	LF	\$350.00	\$7,000.00
12	Railroad Bore	40	LF	\$350.00	\$14,000.00
10	12" PVC Water Carrier Pipe (DR 18) in 18" St Cas	243	LF	\$96.00	\$23,328.00
9	12" PVC Water Pipe (DR 18) by Open Cut (OC)	-243	LF	\$110.00	-\$26,730.00
16	12" Steel Casing Pipe by other than Open Cut(OTOC)	85	LF	\$110.00	\$9,350.00
					\$0.00
Total					\$93,448.00

12 Bore extension for 18" bore as required by TXDOT to maintain 16 feet from existing pavement

10 Increase to add 12" carrier pipe in extended casing

9 Deduct for open cut that is now in extended bore casing

16 Extra bore required for QT hook up that not there and Senior living center that was not there as planned

Respectively Submitted

Garland Wilson

Approved

Printed



Sanger FM 455 Water and Wastewater Utility Relocations

CSJ: 0195-02-072

February 23, 2023

\$35,288.00


BID ITEM	DESCRIPTION	QUANTITY	UNIT	\$/UNIT	TOTAL/EXTENSION
N/A	Locate and stop water leak under 5th street	6	CD	\$4,500.00	\$27,000.00
	Located leak and repaired at night	1	CD	\$4,500.00	\$4,500.00
	Traffic Control	1	LS	\$3,788.00	\$3,788.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
Total					\$35,288.00

Total	\$35,288.00
-------	-------------

Respectively Submitted

Approved _____

Printed _____



Sanger FM 455 Water and Wastewater Utility Relocations

CSJ: 0195-02-072

February 5, 2023

\$7,200.00

Printed _____

Printed _____

Printed

Printed