



**Jones & DeMille
Engineering**

www.jonesanddemille.com | 800.748.5275

October 16, 2023

Mack McDonald
Chief Administrative Officer
P.O. Box 9
117 South Main Street #221
Monticello, Utah 84535

RE: San Juan County – Pack Creek Fire HMGP: Amendment 2

Dear Mack:

The FEMA approved design consists of two dam structures where one was originally assumed. As such, it has become necessary to increase the geotechnical borings for design of the embankments and borrow pit material testing.

The additional scope of work and associated schedule and fees are as follows:

SCOPE OF WORK

Preconstruction Engineering Services

The proposed scope of work for preconstruction engineering services is as follows:

1. Geotechnical investigation for both basins
 - a. Modify drilling methods to include air hammer “Odex” drilling due to the cobbles and dense conditions encountered in recent test pits.

Assumptions and Limitations:

1. SJC will provide equipment and an operator to provide access to boring locations and to dig test pits for borrow areas.
2. Unexpected delays and additional drill rig mobilizations would be billed in addition to the listed fees.
3. JDE will mark test locations for SJC to provide access for the drill rig.

SCHEDULE

It is anticipated that the field investigation will occur within 3-5 weeks after the execution of this amendment.

1535 South 100 West
Richfield, UT 84701
435.896.8266

50 South Main, Suite 4
Manti, UT 84642
435.835.4540

38 West 100 North
Vernal, UT 84078
435.781.1988

1675 South Highway 10
Price, UT 84501
435.637.8266

520 West Highway 40
Roosevelt, UT 84066
435.722.8267

775 West 1200 North
Suite 200A
Springville, UT 84663
801.692.0219

1664 South Dixie Drive
Building G
St. George, UT 84770
435.986.3622

7 South Main Street
Suite 107/109
Tooele, UT 84074
435.268.8089

696 North Main Street
PO Box 577
Monticello, UT 84535
435.587.9100

545 East Cheyenne Drive
Suite C
Evanston, WY 82930
307.288.2005

FEES

Original Contract Fee	\$	21,648.00
Amendment #1 Adjustment	\$	4,493.75
Amendment #2 Adjustment	\$	<u>4,300.00</u>
Revised Total Geotechnical Fee	\$	<u><u>30,441.75</u></u>

CLOSURE

Please review this scope and fee and let us know if there are any questions or concerns.

Sincerely,

JONES & DeMILLE ENGINEERING, INC.



Scoot Flannery, PE
Director

