

TOWN OF SARATOGA
SOUTH RIVER STREET WATERLINE IMPROVEMENTS
CHANGE ORDER NO. 1

Notice to Proceed	5/13/2024			
Substantial Completion	9/30/2024	140	Days	Original Contract Time
Final Completion	10/10/2024	150	Days	Original Contract Time

New Substantial Completion Date*	10/31/2024	31 Days	[Change Order No. 1]	
New Final Completion Date**	6/30/2025	263 Days	[Change Order No. 1]	

*All other Contract Items need to be completed prior to the New Substantial Completion Date

**Added time for Add Alternate - Chip Seal, to be completed in the Spring/Early Summer of 2025



September 17, 2024

From: Crystyn Lasley, CEO, Rocky Mountain Sand & Gravel, LLC

To: The Town of Saratoga

RE: Chip Seal Bid Alternate on S. River Street Waterline Replacement Project

Hello,

Due to the inability to secure a Chip Seal subcontractor and the weather turning for a successful chip seal, we are unable to complete the bid alternate for chip seal and fog seal items this construction season. We are requesting an extension of our contract in order to complete these items during the 2025 construction season.

We apologize for the inconvenience and sincerely appreciate your consideration in this matter.

Respectfully,

A handwritten signature in black ink, appearing to read 'Crystyn'.

Crystyn Lasley, CEO

Rocky Mountain Sand & Gravel, LLC

307-203-9809