

## CHANGE ORDER FORM

### Change Order No. 5

date of Issuance: 6/6/2022	Effective Date: 6/6/2022
Owner: City of Stevenson	Owner's Contract No.:
Contractor: Crestline Construction	Contractor's Project No.:
Engineer: Wallis Engineering, PLLC	Engineer's Project No.: 1477E
Project: Main D Extension	Contract Name:

The Contract is modified as follows upon execution of this Change Order:  
Description:

Additional quantities for surface restoration bid items beyond the amounts included in the bid schedule, as necessitated by poor subsurface conditions, and associated trench widening. These include:

- Temporary Trench Restoration, 2 In. Depth HMA – an additional 419 SY
- Permanent Trench Restoration, 4 In. Depth HMA – an additional 162 Tons
- Cement Conc. Driveway Entrance – an additional 18 SY
- Cement Conc. Curb and Sidewalk – an additional 8 SY

The bid item "Permanent Pavement Markings" is reduced in scope with the removal of replacement of the centerline striping work; this work will be completed by City crews, as agreed between the Contractor and the City. The bid price for this lump sum bid item is \$450; it will be reduced by a total of \$450 - associated with a unit price of \$2/LF for 225 lineal feet of roadway striping.

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price:  <div style="text-align: right;">\$ <u>261,307.12</u></div>	Original Contract Times: Substantial Completion: <u>May 23, 2022</u> Ready for Final Payment: <u>July 1, 2022</u>
[Increase] [ <del>Decrease</del> ]—from previously approved Change Orders No. <u>1</u> to No. <u>4</u> :  <div style="text-align: right;">\$ <u>97,618.20</u></div>	[Increase] [ <del>Decrease</del> ] from previously approved Change Orders No. <u>1</u> to No. <u>4</u> : Substantial Completion: <u>71 days / June 12, 2022</u> Ready for Final Payment: <u>July 21, 2022</u>
Contract Price prior to this Change Order:  <div style="text-align: right;">\$ <u>358,925.32</u></div>	Contract Times prior to this Change Order: Substantial Completion: <u>71 days / June 12, 2022</u> Ready for Final Payment: <u>July 21, 2022</u>
[Increase] [ <del>Decrease</del> ] of this Change Order:  <div style="text-align: right;">\$ <u>95,352.20</u></div>	[Increase] [ <del>Decrease</del> ] of this Change Order: Substantial Completion: <u>72 days / June 13, 2022</u> Ready for Final Payment: <u>July 22, 2022</u>
Contract Price incorporating this Change Order:  <div style="text-align: right;">\$ <u>454,277.52</u></div>	Contract Times with all approved Change Orders: Substantial Completion: <u>72 days / June 13, 2022</u> Ready for Final Payment: <u>July 22, 2022</u>

---

RECOMMENDED:

By: Jane Vail Location: Wallis Engineering  
Contact Info: jane.vail@walliseng.net  
Date: 2022.07.01 14:25:05-07'00'

Engineer (if required)

Title: Principal Engineer

Date: June 28, 2022

ACCEPTED:

By: Leana Kinley Digitally signed by Leana Kinley  
Date: 2022.07.06 09:50:05  
-07'00'

Owner (Authorized  
Signature)

Title: \_\_\_\_\_

Date: \_\_\_\_\_

ACCEPTED:

By: Jeff Pettenger Digitally signed by Jeff Pettenger  
Date: 2022.07.06 16:07:17-07'00'

Contractor (Authorized  
Signature)

Title: PM

Date: 7/6/2022

Approved by Funding Agency (if applicable)

By: \_\_\_\_\_

Date: \_\_\_\_\_

Title: \_\_\_\_\_