

**CONSTRUCTION CHANGE ORDER**  
City of Sumas Events Center Improvements

CO # 02  
26-Jan-22

**Scope of change to work**

The contract for the project identified above is hereby amended as outlined in the space below or on attached referenced sheets. All other provisions of the contract remain in full force and effect.

Revisions as authorized by the following Change Order Proposals. These costs do not include WSST:

COP #003r1 Add:	Cost and delays caused by flooding	\$15,050.68
COP #004 Add:	Base plate grouting	\$1,875.30
COP #005 Deduct:	Delete fire extinguisher and (2) cabinets	(\$768.12)

**TOTAL ADD: \$16,157.86**

**Not valid until signed by the Owner, Architect and Contractor.**

The original Contract Sum was .....	\$	\$726,000.00
Net change by previously authorized Change Orders .....	\$	\$128,952.15
The Contract Sum prior to this Change Order was .....	\$	854,952.15
The Contract Sum will be increased by this change order in the amount of....	\$	\$16,157.86
The new Contract Sum including this Change Order will be .....	\$	871,110.01

The Contract Time will be changed by ..... ( 14 ) days.  
The date of Substantial Completion as of the date of this Change Order therefore is 11-Apr-22

The Contractor is prepared to accomplish the described change(s) within the time and contract amount limits noted above.

Colacurcio Brothers Inc.  \_\_\_\_\_ 1/26/2022  
(By) (Date)

The Architect has reviewed the above change(s) in scope, time, and contract amount and recommends they be accepted.

King Architecture LLC  \_\_\_\_\_ 1/26/22  
(By) (Date)

The Owner authorizes the changes described above.

City of Sumas  \_\_\_\_\_ 1/26/22  
(By) (Date)