

CHANGE ORDER

(Instructions on reverse side)

No. 2

PROJECT: Quarry Wading Pool Renovation Project

DATE OF ISSUANCE: 10-11-23

EFFECTIVE DATE: 10-11-23

OWNER: City of Tenino

OWNER's Contract No.: N/A

CONTRACTOR: Orca Pacific, Inc

ENGINEER: Gibbs & Olson, Inc.

You are directed to make the following changes in the Contract Documents.

Description: Increase contract time and contract amount to include pool cover and other improvements to the pool.

Reason for Change Order: Additional funding to include Phase II.

This change order includes all direct and indirect costs for labor, equipment, materials and the time required for completion of the work described delivered to the Owner ready for use.

Attachments: (List documents supporting change): N/A

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price <u>\$253,800.00 incl. sales tax</u>	Original Contract Times Substantial Completion: <u>140 working days</u> Ready for final payment: <u>170 working days</u> <small>days or dates</small>
Net changes from previous Change Order No. <u>1</u> to No. <u>1</u> <u>\$ 178,200 incl. sales tax</u>	Net changes from previous Change Order No. <u>1</u> to No. <u>1</u> <u>N/A</u> <small>days</small>
Contract Price prior to this Change Order <u>\$432,000.00 incl. sales tax</u>	Contract Times prior to this Change Order Substantial Completion: <u>140 working days</u> Ready for final payment: <u>170 working days</u> <small>days or dates</small>
Net Increase of this Change Order <u>\$21,620.00 incl. sales tax</u>	Net Increase (decrease) of this Change Order <u>480 working days</u> <small>days</small>
Contract Price with all approved Change Orders <u>\$453,620.00 incl. sales tax</u>	Contract Times with all approved Change Orders Substantial Completion: <u>620 working days</u> Ready for final payment: <u>650 working days</u> <small>days or dates</small>

RECOMMENDED:

By: 
Engineer (Authorized Signature)

Date: 10-4-2023

APPROVED:

By: _____
Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: 
Contractor (Authorized Signature)

Date: 10/05/2023