

CHANGE ORDER

CCE# 3-10114  
BID# 2024-062WL

CHANGE ORDER NO. 2

OWNER: City of Tupelo

PROJECT: Colonial Estates Lift Station Rehabilitation

CONTRACTOR: Paul Smithey Construction Co., Inc.

The following changes to the project are recommended for the reasons stated:

Additional time is requested due to delays in control panel delivery. Pending approval, the project completion date of December 1, 2025 will be changed to June 1, 2026.

**TOTAL ADDITIVE:** -

It is further understood and agreed that this modification constitutes compensation in full on behalf of the contractor and its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change order herein, of all delays related thereto, and for performance of the changes within the time.

Estimated Cost-Per Contract Dated 12-30-24:	\$	504,560.81
Previously Approved C.O.'s Add (Deduct):	\$	-
Previous Contract Total:	\$	504,560.81
Estimated Amount - This C.O. Add (Deduct):	\$	-
<b>CONTRACT TOTAL:</b>	<b>\$</b>	<b>504,560.81</b>


Approved: 10/28/2025  
DATE

  
Cook Coggin Engineers, Inc.

Approved: \_\_\_\_\_  
DATE

\_\_\_\_\_  
City of Tupelo

Notice to Proceed Date:	5/1/2025
Original Contract Time:	120
Original Completion Date:	8/29/2025
Previously Approved C.O.'s Add (Deduct):	94
Previous C.O.'s Completion Date:	12/1/2025
This C.O. Add (Deduct):	182
<b>THIS C.O. PROJECT COMPLETION DATE:</b>	<b>6/1/2026</b>

Approved: \_\_\_\_\_  
DATE  
  
Paul Smithey Construction Co., Inc.