

**SOUTH FEEMSTER LAKE ROAD BOX CULVERT  
CITY OF TUPELO, MISSISSIPPI**

**CHANGE ORDER**

Order No.: 1

Date: October 12, 2026

Agreement Date: August 10, 2026

Project: **SOUTH FEEMSTER LAKE ROAD BOX CULVERT**

**OWNER: CITY OF TUPELO, MISSISSIPPI**

The following changes are hereby made to the CONTRACT DOCUMENTS:

| Add the following Pay Items                    | Original<br>Quantity | Revised<br>Quantity             | Unit<br>Price | Total<br>Change |
|------------------------------------------------|----------------------|---------------------------------|---------------|-----------------|
| 31 - 6" Machine Tap                            | 0 Each               | 2 Each                          | \$7,335.00    | + \$14,670      |
| 32 - 6" Gate Valve and Box                     | 0 Each               | 2 Each                          | \$1,500.00    | + \$3,000.00    |
| 33 - 6" DIP Water Line                         | 0 LF                 | 65 LF                           | \$130.00      | + \$8,450.00    |
| 34 - 6" 45° Elbow                              | 0 Each               | 4 Each                          | \$350.00      | + \$1,400.00    |
| 35 - 6" Wet Tap and Cap                        | 0 Each               | 2 Each                          | \$2,750.00    | + \$5,500.00    |
| 36 - 12" x 0.188" Open Trench Steel Encasement | 0 LF                 | 30 LF                           | \$210.00      | + \$6,300.00    |
| Contingency Allowance                          | \$50,000.00          | \$10,680.00                     |               | - \$39,320.00   |
|                                                |                      | Total Change in Contract Amount |               | \$0.00          |

Justification:

During construction it was discovered that the existing waterline in Feemster Lake Road is in conflict with the flow line of the proposed box culvert. The pay items to be added by this change order will relocate the water line outside the roadway and under the new culvert.

ORIGINAL CONTRACT PRICE \$429,559.00

CURRENT CONTRACT PRICE adjusted by previous CHANGE ORDER: \$429,559.00

The CONTRACT PRICE due to this CHANGE ORDER will be increased by: \$0.00

The new CONTRACT PRICE including this CHANGE ORDER will be: \$429,559.00

The CONTRACT TIME will be increased by 21 calendar days.

The date for completion of all work will be **December 19, 2026.**

Approvals required:

Requested by (CONTRACTOR):

Recommended by (ENGINEER):

Accepted by (OWNER):