



# AIA Document G701/CMa™ – 1992

## Change Order - Construction Manager-Adviser Edition

|  |  |  |
|--|--|--|
| <b>PROJECT</b> (Name and address):   | <b>CHANGE ORDER NUMBER:</b> 002              | <b>OWNER:</b> <input checked="" type="checkbox"/>                |
| BancorpSouth Arena and<br>Conference Center Expansion<br>Bid Package C - Masonry (Bid<br>#2019-019CO)<br>Tupelo, Mississippi | <b>INITIATION DATE:</b> October 28, 2020     | <b>CONSTRUCTION MANAGER:</b> <input checked="" type="checkbox"/> |
|  |  | <b>ARCHITECT:</b> <input checked="" type="checkbox"/>            |
|  |  | <b>CONTRACTOR:</b> <input checked="" type="checkbox"/>           |
|  |  | <b>FIELD:</b> <input type="checkbox"/>                           |
|  |  | <b>OTHER:</b> <input type="checkbox"/>                           |
| <b>TO CONTRACTOR</b> (Name and address):   | <b>PROJECT NUMBERS:</b> 2018025 / 2019-019CO |  |
| Bush Masonry, LLC<br>3237 South Silverwind Cove<br>Memphis, TN 38125   | <b>CONTRACT DATE:</b> October 1, 2019        |  |
|  | <b>CONTRACT FOR:</b> General Construction    |  |

### THE CONTRACT IS CHANGED AS FOLLOWS:

Milestone and Completion Dates will be extended by 5 Working Days due to Adverse Weather above contract and an additional 10 working days due to Covid delays to Critical Path Contractors.

June = 5 days

Covid 19 Delays = 10 days

|  |               |
|--|---------------|
| The original Contract Sum was  | \$ 582,000.00 |
| Net change by previously authorized Change Orders                        | \$ -4,600.05  |
| The Contract Sum prior to this Change Order was                          | \$ 577,399.95 |
| The Contract Sum will be unchanged by this Change Order in the amount of | \$ 0.00       |
| The new Contract Sum including this Change Order will be                 | \$ 577,399.95 |

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is adjusted per original milestone dates listed in the Contract Documents. The Adverse Weather Days does not extend activity durations..

**NOTE:** This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE OWNER, CONSTRUCTION MANAGER, ARCHITECT AND CONTRACTOR.

|   |  |
|---|--|
| <u>Innovative Construction Management (ICM)</u> | <u>McCarty Architects Professional Association</u> |
| <b>CONSTRUCTION MANAGER</b> (Firm name)         | <b>ARCHITECT</b> (Firm name)                       |
| PO Box 1515                                     | 533 West Main St.                                  |
| Oxford, MS 38655                                | Tupelo, MS 38804                                   |
| <b>ADDRESS</b>                                  | <b>ADDRESS</b>                                     |



B h es

BY (Signature)

Bryan Ellis

(Typed name)

DATE:

10-29-20

Bush Masonry, LLC

CONTRACTOR (Firm name)

3237 South Silverwind Cove

Memphis, TN 38125

ADDRESS



BY (Signature)

Erin Bush

(Typed name)

DATE:

11/2/20

DocuSigned by:



BY (Signature)

Kurt Shettles

(Typed name)

11/5/2020

DATE:

City of Tupelo

OWNER (Firm name)

71 East Troy Street

Tupelo, MS 38804

ADDRESS

BY (Signature)

Mayor Jason Shelton

(Typed name)

DATE: