

~~EASON BLVD. HWY 45 TURN LANE~~  
**CITY OF TUPELO, MISSISSIPPI**

**CHANGE ORDER**

Order No.: 1

Date: March 09, 2021

Agreement Date: July 22, 2020

Project: **JACKSON STREET IMPROVEMENTS CLAYTON - MADISON**

**OWNER: CITY OF TUPELO, MISSISSIPPI**

The following changes are hereby made to the CONTRACT DOCUMENTS:

Pay Item	Original Quantity	Revised Quantity	Unit Price	Total Change
#12 – Relocation of Fire Hydrant	5 Each	4 Each	\$1,770.00	-\$1,770.00
<b>Add the following Pay Items</b>				
#80 – Removal and Replacement of Fire Hydrant	0 Each	1 Each	\$3,355.00	+\$3,355.00
#81 – Basin Modification (Add a Branch)	0 Each	4 Each	\$1,191.00	<u>+\$4,764.00</u>
		Total Deduction		+\$6,349.00

**Justification:**

A fire hydrant that was originally planned to be relocated was damaged and needed to be replaced. Also 4 curb inlets could not be constructed as originally planned due to unforeseen utility conflicts. The inlets had to be modified to avoid the existing gas line and water line. The modifications required the addition of Add a Branch fittings and Caps to the basins which had already been fabricated and delivered to the project for use.

ORIGINAL CONTRACT PRICE \$2,704,861.40

CURRENT CONTRACT PRICE adjusted by previous CHANGE ORDER: \$2,704,861.40

The CONTRACT PRICE due to this CHANGE ORDER will be increased by: \$6,349.00

The new CONTRACT PRICE including this CHANGE ORDER will be: \$2,711,210.40

The CONTRACT TIME will be (increased)(decreased) by 0 calendar days.

Approvals required:

Requested by (OWNER): \_\_\_\_\_

Recommended by (ENGINEER): \_\_\_\_\_

Accepted by (CONTRACTOR): \_\_\_\_\_