

**DANIELLE COVE DRAINAGE IMPROVEMENTS
CITY OF TUPELO, MISSISSIPPI**

CHANGE ORDER

Order No.: 1

Date: July 24, 2025

Agreement Date: August 7, 2024

Project: **DANIELLE COVE DRAINAGE IMPROVEMENTS**

OWNER: CITY OF TUPELO, MISSISSIPPI

The following changes are hereby made to the CONTRACT DOCUMENTS:

Add the following Pay Items	Original Quantity	Revised Quantity	Unit Price	Total Change
26 – Additional Roadway Repair	0 LS	1 LS	\$7,200.00	+ \$7,200.00

Justification:

During construction it was discovered that there was a large section of roadway adjacent to the pipe crossing at Maynard Drive that was in very poor shape. The pavement was broken to pieces, and the roadbed was experiencing heavy rutting. The pavement was removed to expose very wet expansive clay in the subbase of the roadbed. There was also an existing live sewer manhole covered up under the pavement. The subgrade must be over-excavated and backfilled with suitable granular material and additional paving placed to repair the roadway.

ORIGINAL CONTRACT PRICE \$455,794.00

CURRENT CONTRACT PRICE adjusted by previous CHANGE ORDER: \$455,794.00

The CONTRACT PRICE due to this CHANGE ORDER will be increased by \$7,200.00

The new CONTRACT PRICE including this CHANGE ORDER will be: \$462,994.00

Approvals required:

Requested by (CONTRACTOR): 

Recommended by (ENGINEER): 

Accepted by (OWNER): _____