

CHANGE ORDER

CCE# 3-10120

CHANGE ORDER NO. 1

BID# 2024-046WL

OWNER: City of Tupelo

PROJECT: TWL Verona LS/GSL & Feemster Lake GSL Replacement

CONTRACTOR: ENSCOR, LLC

The following changes to the project timeline are recommended for the reasons stated:

A time extension of 60 days is requested due to delayed control panel delivery. Pending approval, the original project completion date of April 1, 2025 will be changed to May 31, 2025.

TOTAL ADDITIVE: \$ 0.00

It is further understood and agreed that this modification constitutes compensation in full on behalf of the contractor and its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change order herein, of all delays related thereto, and for performance of the changes within the time.

Estimated Cost-Per Contract Dated 8-8-24: \$ 903,300.00

Previously Approved C.O.'s Add (Deduct): \$ -

Previous Contract Total: \$ 903,300.00

Estimated Amount - This C.O. Add (Deduct): \$ -

CONTRACT TOTAL: \$ 903,300.00

Approved: 3/25/25

DATE


Cook Coggin Engineers, Inc.

Notice to Proceed Date: 12/2/2024

Original Contract Time: 120

Original Completion Date: 4/1/2025

Previously Approved C.O.'s Add (Deduct): 0

Previous C.O.'s Completion Date: 4/1/2025

This C.O. Add (Deduct): 60

THIS C.O. PROJECT COMPLETION DATE: 5/31/2025

Approved: _____

DATE

City of Tupelo

Approved: 3/21/25

DATE


ENSCOR, LLC