



City of Tupelo

Jason L. Shelton
Mayor

Water and Light
Johnny Timmons, Director

COUNCIL

Markel Whittington
Ward One

Lynn Bryan
Ward Two

Travis Beard
Ward Three

Nettie Y. Davis
Ward Four

Buddy Palmer
Ward Five

Mike Bryan
Ward Six

Willie Jennings
Ward Seven

April 14, 2020

Mayor Jason Shelton and Council of the City of Tupelo
City of Tupelo
Tupelo, Mississippi 38804

Dear Mayor Shelton and Council Members:

The following change order is submitted for approval at your regular meeting on Tuesday, April 21, 2020:

W. Jackson Street- OH to UG Utility Relocation – Change Order No. 1 – This change order will add eight (8) weeks to the contract completion date of this project as recommended by Allen & Hoshall Engineers. The revised completion date will be June 26, 2020.

I have reviewed this change order and find it to be correct. If you have any questions, please feel free to call upon me.

Sincerely,


Johnny N. Timmons
Manager

Attachment

032519

81734

CHANGE ORDER No. 1

Project: Overhead to Underground Utility Relocations along Jackson St., Bid-2019-003WL

Date of Issuance: 4/6/2020

Owner: Tupelo Water & Light

Name & Address: Linetec Services, LLC, P.O. Box 13650, Alexandria, LA 71315

Contractor: Linetec Services, LLC Owner's Project No. Bid 2019-003WL

Engineer/Architect: Allen & Hoshall, Inc. Engineer/Architect's Project No. 81734

You are directed to make the following changes in the Contract Documents.

Description: Add additional 8 Weeks to contract completion time, 4 weeks due to underground vault deliver delay and 4 weeks due to weather.

Purpose of Change Order: Adjustment of Final Completion Schedule


Attachments: (list documents supporting change)

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ <u>5,857,027.97</u>	Original Contract Time <u>May 01, 2020</u> days or date
Net Change from previous Change Orders No. <u> </u> thru No. <u> </u> \$ <u>0.00</u>	Net Change from previous Change Orders No. <u> </u> thru No. <u> </u> <u>0</u> days
Contract Price prior to this Change Order \$ <u>5,857,027.97</u>	Contract Time Prior to this Change Order <u>May 01, 2020</u> days or date
Net Increase (Decrease) of this Change Order \$ <u>0.00</u>	Net Increase (Decrease) of this Change Order <u>8 Weeks</u> days
Contract price with all approved Change Orders \$ <u>5,857,027.97</u>	Contract Time with all approved Change Orders <u>June 26, 2020 (Final Completion)</u> days or date

RECOMMENDED:

APPROVED:

APPROVED:

By: 
Allen & Hoshall, Inc.
Engineer/Architect

By: _____
Tupelo Water & Light
Owner

By: 
[Name of Contractor]
Contractor

Date: 4/7/2020

Date: _____

Date: 4/7/2020

End of Document



April 07, 2020

Mr. Johnny Timmons, General Manager
Tupelo Water & Light
320 North Front Street
Tupelo, MS 38804

**Subject: Linetec Services, LLC Contract Time Extension
Overhead to Underground Utility Relocations along Jackson Street
Tupelo, MS**

Dear Mr. Timmons:

We are recommending the contract completion date for Linetec Services, LLC be extended from May 01, 2020 to June 26, 2020. Four weeks of additional time is for the delayed delivery of the switchgear vaults. The remaining four weeks was due to adverse weather for the period of October thru March. According to the contract the standard baseline of normal anticipated weather delay days for this period is 53 days. After reviewing the actual weather station data from KTUV Weather Underground in Tupelo, MS we have calculated a total of 26 adverse weather days in excess of the 53 standard baseline.

If there are any questions, please contact us.

Sincerely,

ALLEN & HOSHALL

Bobby Davidson
bdavidson@allenhoshall.com

Cc: Scott Burleson, Allen & Hoshall
Patricia Robertson, Allen & Hoshall
Bobby Davidson, Allen & Hoshall
Tim White, Linetec Services, LLC