

CHANGE ORDER

CCE NO. 3-09394 **CHANGE ORDER NO.:** 1
OWNER: City of Tupelo **PROJECT:** B&B Sewer Replacement Rebid
SRF #: C280 855-08 **CONTRACTOR:** Encor

Description:


This change order will add contract time to the project. Unforeseen obstacles became apparent at one of the railroad crossings resulting in a permit revision to change the location of the bore. The permit revision took several weeks to complete with the help of JLL (permitting agency for BNSF).

Item No.	Item Description	Quantity	Unit	Unit Price	Amount
----------	------------------	----------	------	------------	--------

It is further understood and agreed that this modification constitutes compensation in full on behalf of the contractor and its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change order herein, of all delays related thereto, and for performance of the changes within the time frame stated.


Estimated Cost - Per Contract Dated: August 26, 2024

Original Contract Amount \$ 3,356,603.20
 Previously Approved C.O.'s Add (Deduct): \$ -
PREVIOUSLY REVISED CONTRACT TOTAL: \$ 3,356,603.20
 Estimated Amount - This C.O. Add (Deduct): \$ -
REVISED CONTRACT TOTAL: \$ 3,356,603.20
 NOTICE TO PROCEED DATE: 11/27/2023
 ORIGINAL CONTRACT TIME (Calendar Days): 240
 ORIGINAL COMPLETION DATE: 7/23/2024
 DAYS ADDED (DEDUCTED) PREVIOUS C.O.: 0
 DAYS ADDED (DEDUCTED) THIS C.O.: 100
REVISED CONTRACT DAYS: 340
 REVISED COMPLETION DATE THIS C.O.: 10/31/24

DATE: 8/26, 2024

 For Engineer (Cook Coggin Engineers, Inc.)

APPROVED: _____, 2024

 For Owner (City of Tupelo)

ACCEPTED: 8/26, 2024

 For Contractor (Encor)