

Date of Issuance: October 4, 2024

Effective Date: October 4, 2024

Project: 2024 Street & Utility Reconstruction	Owner: City of Watertown	Owner's Contract No.: 4-24
Contract: #4-24 Annual Street & Utility Reconstruction	Date of Contract: February 28, 2024	
Contractor: Forest Landscaping & Construction, Inc.		

The Contract Documents are modified upon execution of this Change Order:

Description: This change order includes additional watermain work on Oconomowoc Ave., storm sewer redesign on S. Eleventh St. and on Oconomowoc Ave. due to unknown conflicts, changes associated with sanitary sewer main and lateral spot repairs, additional asphalt saw cutting requested on College Ave., additional grading of a swale needed on Oconomowoc Ave., installation of a mini-storm system on Oconomowoc Ave., pouring concrete pavement over storm manholes on Oconomowoc Ave. due to shallow storm sewer, and a credit for unused geogrid. Costs to be charged accordingly to the following accounts.

Wastewater Utility: 02-97-30-11 \$9,300

Water Utility: 03-99-99-99 \$3,240

Annual Street Reserve: 05-58-11-69 (Credit \$4,960)

Stormwater Utility: 16-58-16-60 \$43,950

Attachments:

Contractor's Summary of Changes.

Change in Contract Price: \$51,530.00	Change in Contract Times:
Original Contract Price:	Original Contract times <input type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days
\$ <u>1,773,773.77</u>	Substantial completion (days or date): _____
	Ready for final payment (days or date): _____
Increase from previously approved Change Orders No. <u> </u> to No. <u> </u>	(Increase) (Decrease) from previously approved Change Orders No. <u> </u> to No. <u> </u>
\$ <u>0.00</u>	Substantial completion (days): _____
	Ready for final payment (days): _____
Contract Price prior to this Change Order:	Contract Times prior to this Change Order:
\$ <u>1,773,773.77</u>	Substantial completion (days or date): _____
	Ready for final payment (days or date): _____
Increase of this Change Order:	(Increase) (Decrease) of this Change Order:
\$ <u>51,530.00</u>	Substantial completion (days or date): _____
	Ready for final payment (days or date): _____
Contract Price incorporating this Change Order:	Contract Times with all approved Change Orders:
\$ <u>1,825,303.77</u>	Substantial completion (days or date): _____
	Ready for final payment (days or date): _____

RECOMMENDED:

By: _____
Engineer (Authorized Signature)

Date: _____

ACCEPTED:

By: _____
Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: _____
Contractor: (Authorized Signature)

Date: _____

Approved by Funding Agency (if applicable) _____ Date: _____

EJCDC No. C-941 (2002 Edition)

Prepared by the Engineer's Joint Contract Documents Committee and endorsed by the Associated General Contractors of America and the Construction Specification Institute.