

CHANGE ORDER

No. 1

PROJECT: Class Street Cross Drain Replacement DATE OF ISSUANCE: September 26, 2023

OWNER: City of West Monroe
 (Name, 2305 North 7th Street
 Address) West Monroe, LA 71291

CONTRACTOR: Womack & Sons Construction Group, LLC OWNERS Project No. N/A
 (Name, 5739 Highway 8
 Address) Harrisonburg, LA 71340

ENGINEER: Lazenby & Associates, Inc.
 2000 North 7th Street
 West Monroe, LA 71291

CONTRACT FOR: Drainage Structure Replacement & Sewer Repair at Class Street
 ENGINEER'S Project No. 23E080.00

You are directed to make the following changes in the Contract Documents:

Description: Add construction item to allow for the contractor to relocate the City's 6 inch PVC Water Main.

Purpose of Change Order:

Add construction item to allow for the contractor to relocate a utility conflict exposed after initial excavation. The solution considered is to relocate the existing City owned 6 inch PVC force main below the proposed cross drain pipe.

Attachments: One attachment - Revised schedule of items with quantities and cost.

CHANGE IN CONTRACT PRICE Original Contract Price: \$186,844.20	CHANGE IN CONTRACT TIME Original Contract Time: (days or date) 20 days
Previous Change Orders No. _ to No. \$0.00	Net change from previous Change Orders: 0 days
Contract Price prior to this Change Order: \$186,844.20	Contract Time prior to this Change Order: (days or date) 20 days
Net Increase (Decrease) of this Change Order: \$8,111.89	Net Increase (Decrease) of this Change Order: (days) 2 days
Contract Price with all approved Change Orders \$194,956.09	Contract Time with all approved Change Orders 22 days
	days or date

RECOMMENDED
LAZENBY & ASSOCIATES, INC.

APPROVED
CITY OF WEST MONROE

APPROVED
WOMACK & SONS CONSTRUCTION

BY: _____
 ENGINEER
 JOSHUA D. HAYS, P.E., M.S.C.E.

BY: _____
 OWNER
 STACI ALBRITTON MITCHELL, MAYOR

BY: _____
 CONTRACTOR

CLASS STREET CROSS DRAIN REPLACEMENT

CHANGE ORDER NO. 1

L&A, INC. PROJECT NO. 23E080.00

September 26, 2023

Item No.	Item Description	Unit Price	Units	Quantity Prior to This Change Order	Revised Quantity	Amount Over/Under
1	Removal of Structures and Obstructions	\$15,000.00	Lump Sum	100%	100%	\$0.00
2	Removal of Surfacing & Stabilized Base	\$72.00	Sq. Yd.	146.0	146.0	\$0.00
3	Excavation and Embankment	\$12,000.00	Lump Sum	100%	100%	\$0.00
4	Traffic Maintenance Aggregate (Vehicular Measurement)	\$350.00	Cu. Yd.	15	15	\$0.00
5	Class II Base Course (8.5" Min.Thick.) (Crushed Stone)	\$78.00	Sq. Yd.	149	149	\$0.00
6	Pavement Patching (2.0" Min. Thick.)	\$112.00	Sq. Yd.	146	146	\$0.00
7	Cross Drain Pipe (30" Corrugated Polypropylene Plastic Pipe)	\$370.00	Lin. Ft.	80	80	\$0.00
8	Bedding Material	\$217.00	Cu. Yd.	8	8	\$0.00
9	Object Marker Assembly (Type 3)	\$614.00	Each	2	2	\$0.00
10	Rip Rap (30 Lb. Class) (18" Thick)	\$220.00	Sq. Yd.	27	27	\$0.00
11	Sanitary Sewer Manholes (0' - 6' Depth)	\$7,200.00	Each	2	2	\$0.00
12	Sanitary Sewer Main (8" HDPE) (Open Cut)	\$97.50	Lin. Ft.	207	207	\$0.00
13	Earthen Cofferdam	\$2,400.00	Lump Sum	100%	100%	\$0.00
14	Ditch Cleaning	\$75.00	Lin. Ft.	90	90	\$0.00
15	Bypass Pumping	\$3,800.00	Lump Sum	100%	100%	\$0.00
16	Temporary Signs and Barricades	\$10,300.00	Lump Sum	100%	100%	\$0.00
17	Mobilization	\$6,000.00	Lump Sum	100%	100%	\$0.00
18	Construction Layout	\$2,750.00	Lump Sum	100%	100%	\$0.00
19	Final Clean-up and Erosion Control	\$11,000.00	Lump Sum	100%	100%	\$0.00
20**	Relocate 6 inch PVC water main**	\$8,111.89	Lump Sum	0%	100%	\$8,111.89

TOTAL = \$8,111.89

* ITEM REVISED THIS CHANGE ORDER

** ITEM ADDED THIS CHANGE ORDER

ORIGINAL CONTRACT AMOUNT:	\$186,844.20
TOTAL OF PREVIOUS CHANGE ORDERS:	\$0.00
NET INCREASE (DECREASE) THIS CHANGE ORDER:	\$8,111.89

REVISED CONTRACT AMOUNT: \$194,956.09