



INFRASTRUCTURE PROJECT UPDATE

January 18, 2024

UNDER CONSTRUCTION			
Project	Description	Funding	Status
Otis Street (Urban Systems)	Mill & Overlay, add bike/ped path.	Urban Systems (80/20)	Walkthrough held 12/18/23. All punchlist items with the exception of 2 have been performed. Substantial Completion to be approved.
Natchitoches Street (Urban Systems)	Mill & Overlay, improve drainage, add bike lane.	Urban Systems (80/20)	Final punchlist items completed. Final change order will be on February agenda.
Highland Park Commercial Subdivision	Development of the east end of the golf course land to sell as commercial property.	DRA/City	Complete.
DRA: Cypress/Slack Sanitary Sewer Improvements	Replacement of sanitary sewer lines in the vicinity of Cypress Street.	DRA/City	Contractor is to perform additional investigation of final punch list item.
New Kiroli Road Bridge (North)	Replacement of bridge on Kiroli Road with box culverts.	Capital Outlay	Pavement settlement being monitored. Geotechnical engineer engaged.
Constitution & Short Const. Dr. (Urban Systems)	Pulverize and rebuild road base and pavement.	Urban Systems (80/20)	Under construction. Final lift of asphalt paving to be completed as weather allows.
Industrial Park Drainage Improvements (EDA)	Drainage improvements including cross drains, piping, and ditches.	EDA/City	Under construction. Brent Rd. delay due to gas line conflict. Downing Pines conflicts resolved; cross drain construction resumed.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.



IN DESIGN			
Project	Description	Funding	Status
Kiroli Sidewalk Project	Install new sidewalks along Kiroli Road from Post Oak Apartments to Arkansas Road. Install pedestrian crossing at Kiroli Elementary.	DOTD TAP (80/20)	Pursuing additional funding from DOTDTAP.
Black Bayou Canal - 2016 Flood Damage Repairs	Repair concrete canal near Assembly and Wal Mart.	EDA/FEMA/ City	EDA awarding \$1.7 million. Awaiting agreement.
Black Bayou Canal Improvements (HMGP)	Improvements including cleaning, widening, and armoring portions of the Black Bayou Canal south of I-20.	FEMA/City	Awaiting FEMA Phase I approval.
Crosley Street Rehabilitation	Mill & Overlay with sidewalk replacement, from Trenton St. to N. 7th Street.	Urban Systems (80/20)	Design Phase.
Highland School Area Sidewalks	Construction of sidewalks along Arlene Street to provide a safe pedestrian route to school.	LaDOTD/City	95% Final Plans submitted to DOTD. According to DOTD, should receive final comments this month.
Mane Street Rehabilitation Phase 2 (Urban Systems)	Mill & Overlay Mane Street from Downing Pines Rd to Interchange.	Urban Systems (80/20)	DOTD updating STIP. Bid opening 2/14/24.
New Drago Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Drago LS. Funding from Capital Outlay and La Water Sector Program.	WSP/LaFPC/ City	Plans are complete. Property acquisition and utility negotiations underway. Rate study underway.
New Austin Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Austin LS.	EDA/City	Design and environmental phase.
Arkansas Rd. Utility Relocation	Relocation of water and sewer lines ahead of street rehabilitation project.	City	Design phase.
North 7th Street Bicycle/Pedestrian Path (Arkansas Rd to Otis St)	Construction of 10' wide concrete path along the east side of North 7th Street.	FHWA Rec Trails Prog/City	Design 90%. Electrical design received. Final plan with City review underway.
McMillan Rd. Sidewalks (LaDOTD Safe Routes to Public Places Program)	New sidewalks along the south side of McMillan Road, from Hilton Street to the library.	LaDOTD/City	Processing 60% comments. Awaiting retaining wall field data from geotech engr.
Downtown - Trenton/Wood Sewer	Sewer line improvements.	City	Plans complete. Work to be done after downtown Mari Gras events.
Mid-City Drainage (Fed Approp/FEMA-PDM)	Drainage improvements between Trenton Street and Black Bayou Canal. (\$2.4m Award)	FEMA/City	FEMA consultant performing Environmental Assessment will conduct site visit Jan. 23-24.
Trenton Corridor Bike/Ped and Utilities (Fed Approp/LaDOTD)	Bury utilities and construct bike/ped path along Trenton St, from Otis St to Bridge St. (\$5.0m Award)	FEMA/City	Preparing engineering contract for r/w and design. City awaiting CEA from LADOTD.
2023 DOTDTAP: N 6th Street Sidewalks	Construction of sidewalks along N 6th Street, from WMHS to Clayton Street.	LaDOTD/City	Received award letter (\$600,000). Awaiting LaDOTD agreement.
Drago Sanitary Sewer Force Main (South 11th Street)	Replacement of an aging 16" AC F.M. along S. 11th Street from Coleman Ave. to the Austin Street Lift Station.	LGAP/City	Project out for permitting. LGAP agreement received. Requesting reallocation of funding to McMillan LS. Submitting new app for FY23-24 funding.
McMillan Rd. Lift Station Rehabilitation	Replacement of pumps and piping at the McMillan Rd. sanitary sewer lift station.	LGAP/City	Design phase. LGAP agreement received. Requesting funding reallocation.
Montgomery Ave. Lift Station and Force Main Improvements	Replacement of pumps at the Montgomery Lift Station, and installation of a new force main from the lift station to Mont/Reagan intersection.	City	Plans complete. LDH permit received. Awaiting authorization to bid.
Phillips Street Water Main FY22-23 CWF	Replacement of an aging 6" AC W.M. along Phillips between Cherry Street to the east side of Ned Street.	CWF/City	Permits approved. Awaiting CWF contract to solicit prices.
Flanagan Street Water Main Replacement	Replacement of existing 4" W.M. along Flanagan with a 6" W.M.	CWF/City	Bid opening scheduled for February 6, 2024.
Black Bayou Pump Station - Pump Replacement	Replacement of pumps.	FEMA/City	\$5M application has been endorsed by GOHSEP (State) and forwarded to FEMA for consideration.
Black Bayou Pump Station Improvements	New pumps, housing, and generator.	LWI/City	City has received conditional letter of award for \$10M. Staff attending program training on 1/30/24.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.

