



**NOTE**

CONTRACTOR MAY CLOSE ONE DIRECTION OF DONALD PRESTON DRIVE FOR NIGHT WORK BETWEEN THE HOURS OF 8 PM AND 6 AM TO ACCOMMODATE THE PLACEMENT OF CONCRETE IN PHASES 1, 2, AND 5. CLOSURE OF ONE DIRECTION OF DONALD PRESTON DRIVE SHALL BE RESTRICTED TO A MAXIMUM OF 2 NIGHTS PER PHASE.

CONTRACTOR MAY RESTRICT TRAFFIC TO ONE WESTBOUND LANE AND ONE EASTBOUND LANE AS NEEDED IN PHASES 3 AND 4.

DONALD PRESTON DRIVE SHALL OPERATE ON A MINIMUM OF 1 WESTBOUND LANE AND 2 EASTBOUND LANES ON JULY 4TH AND 5TH, 2026.

**PHASE 1 - OUTSIDE LANES - STA 110+20 TO END PROJECT**

**TRAFFIC**

DONALD PRESTON DRIVE OPERATES ON ONE EASTBOUND LANE AND ONE WESTBOUND LANE FOR THE ENTIRE PROJECT LIMITS.

**CONSTRUCTION**

1. ADVANCE WARNING SIGNS WILL BE PLACED FOR THE PROJECT LIMITS IN ACCORDANCE WITH MUTCD, TxDOT TRAFFIC STANDARD TCP (2-5)-18, AND AS DIRECTED BY THE CITY.
2. TRAFFIC CHANNELIZING DEVICES, BARRIERS, TEMPORARY SIGNING AND STRIPING WILL BE PLACED PRIOR TO CONSTRUCTION.
3. SHIFT TRAFFIC AS NECESSARY TO PROVIDE ADEQUATE BUFFER SPACE FOR WORK ZONE.
4. MAINTAIN ACCESS TO ALL SIDE STREETS AND ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
5. CONSTRUCT THE COMPLETE PAVEMENT LIMITS OF PHASE 1 BEFORE STARTING PHASE 2 CONSTRUCTION.

**PHASE 2 - INSIDE LANES - STA 110+20 TO END PROJECT**

**TRAFFIC**

DONALD PRESTON DRIVE OPERATES ON ONE EASTBOUND LANE AND ONE WESTBOUND LANE FOR THE ENTIRE PROJECT LIMITS.

**CONSTRUCTION**

1. ADVANCE WARNING SIGNS WILL BE PLACED FOR THE PROJECT LIMITS IN ACCORDANCE WITH MUTCD, TxDOT TRAFFIC STANDARD TCP (2-5)-18, AND AS DIRECTED BY THE CITY.
2. TRAFFIC CHANNELIZING DEVICES, BARRIERS, TEMPORARY SIGNING AND STRIPING WILL BE PLACED PRIOR TO CONSTRUCTION.
3. SHIFT TRAFFIC AS NECESSARY TO PROVIDE ADEQUATE BUFFER SPACE FOR WORK ZONE.
4. MAINTAIN ACCESS TO ALL SIDE STREETS AND ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
5. CONSTRUCT THE COMPLETE PAVEMENT LIMITS OF PHASE 2 BEFORE STARTING PHASE 3 CONSTRUCTION.

**PHASE 3 - OUTSIDE WESTBOUND LANE - BEGIN PROJECT TO STA 110+20**

**TRAFFIC**

DONALD PRESTON DRIVE OPERATES ON TWO EASTBOUND LANES AND ONE WESTBOUND LANE FOR THE ENTIRE PROJECT LIMITS.

**CONSTRUCTION**

1. ADVANCE WARNING SIGNS WILL BE PLACED FOR THE PROJECT LIMITS IN ACCORDANCE WITH MUTCD, TxDOT TRAFFIC STANDARD TCP (2-5)-18, AND AS DIRECTED BY THE CITY.
2. TRAFFIC CHANNELIZING DEVICES, BARRIERS, TEMPORARY SIGNING AND STRIPING WILL BE PLACED PRIOR TO CONSTRUCTION.
3. SHIFT TRAFFIC AS NECESSARY TO PROVIDE ADEQUATE BUFFER SPACE FOR WORK ZONE.
4. MAINTAIN ACCESS TO ALL SIDE STREETS AND ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
5. CONSTRUCT THE COMPLETE PAVEMENT LIMITS OF PHASE 3 BEFORE STARTING PHASE 4 CONSTRUCTION.

**PHASE 4 - OUTSIDE EASTBOUND LANE - BEGIN PROJECT TO STA 110+20**

**TRAFFIC**

DONALD PRESTON DRIVE OPERATES ON ONE EASTBOUND LANE AND TWO WESTBOUND LANES FOR THE ENTIRE PROJECT LIMITS.

**CONSTRUCTION**

1. ADVANCE WARNING SIGNS WILL BE PLACED FOR THE PROJECT LIMITS IN ACCORDANCE WITH MUTCD, TxDOT TRAFFIC STANDARD TCP (2-5)-18, AND AS DIRECTED BY THE CITY.
2. TRAFFIC CHANNELIZING DEVICES, BARRIERS, TEMPORARY SIGNING AND STRIPING WILL BE PLACED PRIOR TO CONSTRUCTION.
3. SHIFT TRAFFIC AS NECESSARY TO PROVIDE ADEQUATE BUFFER SPACE FOR WORK ZONE.
4. MAINTAIN ACCESS TO ALL SIDE STREETS AND ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
5. CONSTRUCT THE COMPLETE PAVEMENT LIMITS OF PHASE 4 BEFORE STARTING PHASE 5 CONSTRUCTION.

**PHASE 5 - INSIDE LANES - BEGIN PROJECT TO STA 110+20**

**TRAFFIC**

DONALD PRESTON DRIVE OPERATES ON ONE EASTBOUND LANE AND ONE WESTBOUND LANE FOR THE ENTIRE PROJECT LIMITS.

**CONSTRUCTION**

1. ADVANCE WARNING SIGNS WILL BE PLACED FOR THE PROJECT LIMITS IN ACCORDANCE WITH MUTCD, TxDOT TRAFFIC STANDARD TCP (2-5)-18, AND AS DIRECTED BY THE CITY.
2. TRAFFIC CHANNELIZING DEVICES, BARRIERS, TEMPORARY SIGNING AND STRIPING WILL BE PLACED PRIOR TO CONSTRUCTION.
3. SHIFT TRAFFIC AS NECESSARY TO PROVIDE ADEQUATE BUFFER SPACE FOR WORK ZONE.
4. MAINTAIN ACCESS TO ALL SIDE STREETS AND ALL DRIVEWAYS WITHIN THE PROJECT LIMITS.
5. CONSTRUCT THE COMPLETE PAVEMENT LIMITS OF PHASE 5. PLACE FINAL STRIPING FOR THE COMPLETE PAVEMENT LIMITS OF ALL PHASES.



DONALD PRESTON DR			
<b>TCP NARRATIVE</b>			
SHEET 1 OF 1			
DATE	DESIGNED	DRAWN	CHECKED
3/25/2026	AKP	SRM	JES
PROJECT NO.	DATE PLOTTED	SHEET NO.	TOTAL SHEETS
06607916	2025-RDW-01	10	10

DATE: 2/25/2026  
FILE: C:\pwworking\kimley-horn.com\2025\16607916\DWG\TCP\_NARR.dwg