CHANGE ORDER No. 4

CONTRACTOR: Fronabarger Concreters
LPA: City of Jackson
PROJECT NAME: US61 and Deerwood Lane Roundabout
PROJECT NO.: STP-3500(003)

The Contractor is hereby directed to make the following changes from the contract:

1. DESCRIPTION AND REASON FOR CHANGE:

Sanitary manholes were inadvertently not included in the original bid items for contract required sanitary sewer relocation and were added to Change Order 2, Line 5003. Since this item had to be added to the contract and sanitary sewer adjustments had to be completed prior to roundabout construction, this delayed the contractor getting started on roundabout construction. Contract electrical adjustments started on November 17,2025 and completed on November 24, 2025. At this point, work on the project was halted until delivery of the added manholes could be made. The manholes were delivered to the project on January 14, 2026, and the contractor stated back construction operations on January 15, 2026. This resulted in a 51 day delay. The county of calendar days started on November 17, 2025, and with 160 calendar days allowed in the contract, the count of days would end on April 26, 2026. Adding 51 calendar days for delays would adjust the end date for calendar day count to June 16, 2026.

2. COST OF WORK AFFECTED BY THIS CHANGE ORDER.

EST. LINE NO.	CONTRACT ITEM NO.	ITEM DESCRIPTION	UNITS PREVIOUSLY PROVIDED FOR	UNITS TO BE CONSTRUCTED	UNITS OVERRUN, UNDERRUN, CONTINGENT	UNIT	CONTRACT OR AGREED UNIT PRICE	AMOUNT OF OVERRUN OR PLUS CONTINGENT	AMOUNT OF UNDERRUN OR MINUS CONTINGENT
		Time extension for calendar day count.							
							TOTALS:	**$0.00**	**$0.00**

3. SETTLEMENT FOR COST OF THE ABOVE CHANGE TO BE MADE AT CONTRACT UNIT PRICES, EXCEPT AS NOTED:
N/A

4 COMMENTS:

5 COST ADJUSTMENTS TO THE CONTRACT:

1. CONTRACT AMOUNT		$503,307.47
2. OVERRUN THIS ORDER	$0.00	
3. OVERRUN PREVIOUS		
4. UNDERRUN THIS ORDER	$0.00	
5. UNDERRUN PREVIOUS		
6. PROJECT TOTAL		$503,307.47

THE TERMS OF SETTLEMENT OUTLINED ABOVE ARE HEREBY AGREED TO:

David McMullin
Digitally signed by David McMullin
DN: C=US, E=david@fronabarger.com, O="Fronabarger Concreters, Inc.", CN=David McMullin
Date: 2026.04.13 11:09:06-05'00'

APPROVED: (OWNER) DATE

APPROVED: (CONTRACTOR) DATE

Brian Holt
Digitally signed by Brian Holt
DN: C=US, E=bholt@bfwengineers.com, CN=Brian Holt
Date: 2026.04.13 11:20:42-05'00'

APPROVED : MODOT DATE

APPROVED: (CONSTRUCTION ENGINEER) DATE