City of Lake Worth Beach FLORIDA

CHANGE ORDER

Project Number: IFB#26-106R **Contractor:** **Florida Design Drilling LLC**

Project Name: Rehabilitation of Wells LWB-3, LWB-6, LWB-7, And LWB-14

Change Order Number: 1

Change Order Effective Date: _____ **Contractor Phone**: 561-844-2966

Change Order Type: Time Extension **Existing Purchase Order Number**: IFB#26-106R

Description of Change:

Rehabilitation work on LWB Well 7 was delayed 15 calendar days due to the City's procurement of a new well pump. Additionally, due to unexpected Water Treatment Plant constraints, commencement of work on LWB Well 3 was delayed 16 calendar days. Total delays were 31 calendar days. At this time, Florida Design Drilling LLC is requesting an additional 31 calendar days to complete the referenced project.

1	2	3	4	5	6
Item No.	**Description**	**Qty**	**Unit**	**Unit Price**	**Increase In Contract Price**
	Time Extension				
	Total Amount:				$ 0

Price of Original Contract: $ 549,765 (authorized by Commission on 4/7/26 Agenda Item (# B)

Current Price of Contract (including Change Orders): $549,765

Price of Current Change Order: $

New Contract Price: $

Basis of Price Change: ____ Unit Price ___ Time & Material ___ Lump Sum

Contract Time Change

___ No Change __X_ Extended ____ Decreased by 31 calendar days

The CONTRACTOR and the OWNER agree that this CHANGE ORDER represents the complete agreement of the parties with respect to these matters as of the date of this CHANGE ORDER. By approving this Change Order, the CONTRACTOR releases any and all claims that it may have against the OWNER under the subject contract including, but not limited to claims for equitable adjustments, which occurred or accrued prior to the effective date of this CHANGE ORDER.

COMPLIANCE WITH SECTION 787.06 By Signing this change order before a notary public and taking an oath under the penalty of perjury, the CONTRACTOR attests and warrants that the CONTRACTOR does not use coercion for labor or services as defined in section 787.06, Florida Statues (2024).

This Change Order may be executed in counterparts and is not effective until approved by either the City Manager or City Commission (as designated on the last page of this Change Order).

Approved by: V. Baker (Department Director) 9/23/26 (Date)

IN WITNESS WHEREOF, the OWNER/CITY has approved this Change Order No. 1 to the Rehabilitation of Wells Project on _____,

CITY OF LAKE WORTH BEACH, FLORIDA

By: _____
Betty Resch, Mayor

ATTEST:

By: _____
Melissa Ann Coyne, City Clerk

APPROVED AS TO FORM AND LEGAL SUFFICIENCY:

By: _____
Glen J. Torcivia, City Attorney

APPROVED FOR FINANCIAL SUFFICIENCY:

By: _____
Yannick Ngendahayo, Financial Services Director

[Corporate Seal]

CONTRACTOR: Florida Design Drilling LLC

By: _____

Print Name: Miguel Lequerica

Title: Project Manager

STATE OF Florida
(COUNTY OF Palm Beach)

The Foregoing Affidavit of Bidder regarding Non-Collusion and Public Entity Crime was acknowledged before me by means of physical presence or online notarization on this 18 day of September 2024, by Miguel Lequerica, as the Project Manager [title] of Florida Design Drilling LLC, A _____, which is authorized to do business in the State of Florida, who is personally known to me or who has produced Personally known as identification, and who did take an oath under penalty of perjury that the facts stated with regard to section 787.06, Florida Statutes, are true and correct, and that he or she is duly authorized to execute the foregoing instrument and bind _____ to the same.

_____
Notary Public Signature
Notary Seal:

Michael Perez
Commission # HH 808046
Commission Expires 07-11-2030
Bonded Through - Cynanotary
Florida - Notary Public