SECTION 00941

CHANGE ORDER NO.: 2

Owner:	Levy County	Owner's Project No.:	2025-025
Engineer:	Wright-Pierce	Engineer's Project No.:	22581
Contractor:	On-Point Contracting	Contractor's Project No.:	26-06
Project:	Shell Mound Boat Ramp Dredging		
Contract Name:	Shell Mound Boat Ramp Dredging		
Date Issued:	October 26, 2026	Effective Date of Change Order:	_____

The Contract is modified as follows upon execution of this Change Order:

Description:

Levy County is requiring the Contractor to demobilize from the project site to allow the boat ramp facility and channel to be opened to the public while the Contractor requests and obtains a modification to the project's permit from the Florida Department of Environmental Protection (FDEP) to allow for different methods of dewatering the dredged materials. This Change Order does not prevent the Contractor from requesting additional Change Orders to address differing field conditions or requesting additional time extensions.

Before demobilizing, the Contractor shall repair the boat dock that was previously damaged by their equipment/operations. All repairs shall be made at no cost to the County and repairs shall be inspected and approved by a registered Florida structural engineer and accepted and approved by the County prior to demobilization.

The Contractor shall have 7 calendar days after execution of this Change Order to repair the dock, demobilize, and reopen the boat ramp facilities to the public. Failure to reopen the boat ramp facilities within 10 calendar days shall result in the assessment of liquidated damages for each calendar day the facilities remain closed to the public.

There is no increase or decrease to the Contract Price. The balance of the Contract amount as reflected in Pay Application No. 3 for Mobilization/Demobilization, less 5% retainage, shall be the full compensation for this work: $193,922.50 – $115,282.68 = $78,639.82, less $3,931.99 for retainage = $74,707.83.

Attachments: **None**

EJCDC® C-941, Change Order EJCDC® C-941, Change Order, Rev.1.
Copyright© 2018 National Society of Professional Engineers, American Council of Engineering Companies and American Society of Civil Engineers. All rights reserved.

Change in Contract Price	Change in Contract Times [as days or dates]
Original Contract Price: $ 659,116.16	Original Contract Times: Substantial Completion: October 31, 2026 Ready for final payment: December 15, 2026
{Increase] [Decrease] from previously approved Change Orders No. 1 to No. **[Number of previous CO]**: $ 0.00	**Increase** from previously approved Change Orders No.0 to No. 1 Substantial Completion: February 13, 2027 Ready for final payment: March 15, 2027
Contract Price prior to this Change Order: $ 659,116.16	Contract Times prior to this Change Order: Substantial Completion: February 13, 2027 Ready for final payment: March 15, 2027
Increase this Change Order: $ 0.00	**Increase** this Change Order: Substantial Completion: 0 days Ready for final payment: 0 days
Contract Price incorporating this Change Order: $ 659,116.16	Contract Times with all approved Change Orders: Substantial Completion: February 13, 2027 Ready for final payment: March 15, 2027

	Recommended by Engineer	Accepted by Contractor
By:		Robert H Belasic Digitally signed by Robert H Belasic Date: 2026.10.27 06:04:50 -04'00'
Title:	Senior Project Manager	Robert Belasic
Date:	October 26, 2026	

	Authorized by Owner (Levy County)	Approved by Funding Agency (not required)
By:		
Title:		
Date:		

END OF SECTION

EJCDC® C-941, Change Order EJCDC® C-941, Change Order, Rev.1.
Copyright© 2018 National Society of Professional Engineers, American Council of Engineering Companies and American Society of Civil Engineers. All rights reserved.